

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase IX – Khammam District- Package No.AP08LW-41 – Providing B.T. on R/f Gundala to Settypally of Gundala (M) – According Extension of Agreement Time up to 30.6.2015 for a period of (334) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 206

Dated: 10.11.2014.

Read the following:-

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the Chief Engineer, PR & Admn., PMGSY, Hyderabad in Lr.No.W11/DEE-3/PMGSY Ph-IX-LW41-2014, Dt: 15.09.2014.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj & Admn., PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Extension of Agreement Time up to 30.6.2015 for a period of (334) days without imposing Liquidated damages in respect of work “Providing B.T. on R/F R&B Gundala to Settypally of Gundala (M) in Khammam District” under PMGSY Phase IX as the delay was not attributed to the Contractor due to stage-II forest clearance is still under process.

2. The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER